

**FRAMING PACKAGE FOR A 12X12 FOOT SHED WITH
8 FOOT HIGH WALLS**

Tuesday, October 15, 2019

COMPLETE WITH:

TRUSSES

- 4/12 PITCH & 1' OVERHANG & APPROX. 7 INCH HEEL
- WITH INVERMERE SNOW LOAD
- WITH TRUSS LAYOUT AND ENGINEERING

PREFABRICATED WALLS

- 8 FOOT HIGH 2X6 PERIMETER EXTERIOR WALLS WITH 7/16" OSB SHEATHING
- ONE MAN DOOR OPENING
- WINDOWS OPENINGS AS REQUIRED UP TO 3' WIDE
- COMES WITH WALL LAYOUT

LOOSE FRAMING MATERIALS TO COMPLETE THE FRAMING PACKAGE

- ANCHOR BOLTS - 1/2" x 7" ANCHOR BOLTS - 16 PCS
- SILL PLATES - 2X6X16' TREATED - 4 PCS
- ROOF SHEATHING - 7/16" OSB - 8 PCS
- LOOKOUTS - 2X4X16' SPF - 9 PCS
- SUB FASCIA - 2X6X16' SPF - 4 PCS
- ROOF BRACING - 2X4X16' SPF - 4 PCS
- H-CLIPS - 7/16" H-CLIPS - 1 BOXES
- GABLE END SHEATHING - 7/16" OSB - 2 PCS
- HEEL SHEATHING - 7/16" OSB - 1 PCS
- MISC 2X4 - 2X4X16' SPF - 12 PCS
- MISC 2X6 - 2X6X16' SPF - 12 PCS

Delivery within 20KM of Invermere Included

Total \$ **2,457.00**

Price is valid for 15 days due to fluctuating lumber market prices